TID 98 – The Ikon Periodic Report 12/31/20

District Created: 2019

Authorized expenditure (excluding interest): \$10,127,500

Authorizing resolution(s): #190070, #190774 Projected TID cost recovery: 2045 (levy year)

Maximum legal life: 2047

Base property value: \$1,483,700 Completion Status: Ongoing

Project description:

In 2019, Tax Incremental District #98 (The Ikon) was approved to provide a \$4,000,000 loan to the Ikon Hotel project, which is a proposed redevelopment of the former Milwaukee Mall building. Located at 2100 West North Avenue, the Haywood Group, LLC plans to convert the building into an 80-room boutique hotel, restaurant, retail/commercial space, parking and an adjacent 23,600 square foot conference center.

Also in 2019, the District was amended to provide an additional \$5,000,000 loan to the Ikon Hotel project, \$500,000 for public infrastructure improvements and \$500,000 for commercial corridor improvements and administrative expenses.

In late 2019, interior demolition and abatement of the building began. The developer is still working to secure additional funding sources necessary to complete the project.

Incremental Value:

Year	Incremental Value			
2020	\$	40,400		
2019	\$	-		

Expenditures - Life to Date (as of 12/31/20)

	P	roject Plan								
		Budget	App	propriations	Enc	cumbrances	Ex	penditures	Re	emaining
Administration	\$	127,500	\$	15,000	\$	-	\$	150	\$	14,850
Public Infrastructure	\$	500,000	\$	-	\$	-			\$	1
Commercial Corr. Fund	\$	500,000	\$	-	\$	-	\$	-	\$	
Loans to Developer		9,000,000		4,000,000		610,604		3,389,396		-
Total	\$	10,127,500	\$	4,015,000	\$	610,604	\$	3,389,546	\$	14,850

Financing Costs – Interest Paid through 12/31/2020: \$61,415

TID 98 – The Ikon Periodic Report 12/31/20

Revenue/Value Performance (as of 12/31/2020)

	Projected	Actual		
Property value	\$ 1,469,600	\$	1,524,100	
Incremental value	\$ =	\$	40,400	
Incremental taxes	\$ =	\$	1,136	
State aid	*	\$	-	

^{*} Not projected.

Is the project within budget?	Yes No If no, explain:
Is the project on schedule?	Yes No If no, explain:
Identify any significant conceptuture: None.	erns that might affect budget or schedule of this project in the