



North 92nd Street West Capitol Drive to West Hampton Avenue

Construction Update: October 5, 2017

The project is funded and managed by the Wisconsin Department of Transportation in conjunction with the City of Milwaukee Department of Public Works.

The North 92nd Street construction project - West Capitol Drive to West Hampton Avenue - began Phase 2 as construction was completed on the east side of the street. One lane of traffic is now flowing in each direction on the completed east side. The switch was delayed due to weather conditions and utility work.

Pavement, curbs, gutters and sidewalk replacements, as well as landscaping have been completed. Staff coordinated with homeowners to ensure that the least amount of disruption occurred during the process.

As the work continues on the west side of 92nd Street, staff will continue to work closely with area businesses and organizations to ensure property access is maintained as we complete this project. In order to provide access to traffic generators on West Congress Street, four-way traffic access will continue at the intersection of North 92nd Street and West Congress streets.

The City of Milwaukee Department of Public Works will continue to work with the Wauwatosa Department of Public Works to completion of this project.

The project is expected to meet the November 2017 completion deadline, weather permitting.

GRADALL machine is grading the carriage walk (area between sidewalk and curb) to prepare for sidewalk replacement, topsoil and sod.



Truck pouring cement for sidewalk replacement.



Crews providing finishing touches on sidewalk replacement.



For additional information, contact:

Anthony Kotecki	Construction Management Engineer	Anthony.Kotecki@milwaukee.gov	414-708-3886
Paul Grabowski	Project Leader	Paul.Grabowski@milwaukee.gov	414-708-3835
Cecilia Gilbert	Support for Business Liaison	Cecilia.Gilbert@milwaukee.gov	414-708-2295

