

**TID 103 – Phillis Wheatley**  
**Periodic Report**  
**12/31/20**

**District Created: 2019**

**Authorized expenditure (excluding interest): \$1,200,000**

**Authorizing resolution(s): #191280**

**Projected TID cost recovery: 2040 (levy year)**

**Maximum legal life: 2046**

**Base property value: \$0**

**Completion Status: Ongoing**

**Project description:**

The Phillis Wheatley Tax Incremental District #103 Project includes two components: 1) the adaptive reuse of the City owned former Phillis Wheatley School located at 2442 North 20th Street and the creation of 42 housing units and 2) the construction of a four story building on the southern portion of the project with 40 housing units. The Project will contain a mix of one, two and three bedroom units. Of the 82 units in the project, 67 units will be affordable to households with incomes less than 60% of Area Median Income and 15 units will be market rate. The Project will have a focus on health and wellness with a high level of amenities, including a community commercial kitchen, cafe, fitness center, gym, and basketball court.

The Project is located in the Lindsay Heights Neighborhood. Over the years, the neighborhood has experienced significant investment, including the City's partnership in TID #44 to encourage new infill home construction and the renovation of existing housing, the development of the Franklin Square project at 15<sup>th</sup> and Center and designation as a target neighborhood by the Zilber Family Foundation.

The City provided a developer financed TID in the amount of \$1,050,000 to assist in financing total project costs of \$19 million. Construction on the project was delayed due to the pandemic, and will now commence in 2021, with expected completion in the third quarter of 2022.

Incremental Value:

Year	Incremental Value
2020	\$ -

2020 will be the base year for this district as per State Statute the municipal resolution was adopted after September 30, 2019. Consequently, there is no incremental value.

**Expenditures - Life to Date (as of 12/31/20)**

	Project Plan Budget	Appropriations	Encumbrances	Expenditures	Remaining
Grant to Developer	\$ 1,050,000	\$ -	\$ -	\$ -	\$ -
Administration	150,000	-	-	-	-
Total	\$ 1,200,000	\$ -	\$ -	\$ -	\$ -

**TID 103 – Phillis Wheatley  
Periodic Report  
12/31/20**

**Revenue/Value Performance (as of 12/31/2020)**

	<b>Projected</b>	<b>Actual</b>
Property value	\$ -	\$ -
Incremental value	\$ -	\$ -
Incremental taxes	\$ -	\$ -
State aid	*	\$ -

\* Not projected.

Is the project within budget? ☒ Yes ☐ No If no, explain:

Is the project on schedule? ☒ Yes ☐ No If no, explain:

Identify any significant concerns that might affect budget or schedule of this project in the future: None.