



[milwaukee.gov/supportforbusiness](http://milwaukee.gov/supportforbusiness)

## Progress Report

The West Lisbon Avenue Bridge Replacement is on schedule. Major milestones have been accomplished:

- The old bridge was demolished, and
- The new west abutment is completed.
- The east abutment north half is completed and the south half was poured on September 11th.

The retaining walls are scheduled to be built beginning the week of September 22nd, and the deck is proposed to be poured September 26th, weather permitting.



*The west abutment completed with falsework in place for the bridge deck.*

## Coming Up in 2015

The West North Avenue Bridge over the Canadian Pacific Railroad is scheduled for construction in Spring 2015, and is located between North 30th and North 31st Streets. A public information meeting was held on Monday, August 25th at the Roger and Leona Fitzsimonds Boys and Girls Club, 3400 West North Avenue, to discuss the project. One of the detour routes for the project is West Lisbon Avenue.

*The east abutment north half of the bridge completed.*



*The contractor is placing the forms and rebar for the south half of the east abutment.*



Support for Business Liaison • Cecilia Gilbert • (414) 286-3318 • [cecilia.gilbert@milwaukee.gov](mailto:cecilia.gilbert@milwaukee.gov)

Construction Supervisor • [ldesja@milwaukee.gov](mailto:ldesja@milwaukee.gov) • 414-708-3885

Project Inspector • Victor Buell • [vbuell@milwaukee.gov](mailto:vbuell@milwaukee.gov) • 414-303-86911

A Publication of the City of Milwaukee Department of Public Works

