



SOUTH HOWELL AVENUE RECONSTRUCTION PROJECT

NOVEMBER 2018

START DATE: July 16, 2018

ANTICIPATED COMPLETION: December 2018

OUR PROGRESS:

Southwest quadrant of Layton Ave. and Howell Ave.

- Utility relocations completed
- Storm sewer manholes, inlets and pipes installed
- Communication conduit installed
- Traffic signal bases poured

Stage 2-Southbound lanes on S. Howell Ave.

- Utility relocations completed
- Storm sewer manholes, inlets and pipes installed
- Communication conduit installed
- Traffic signal bases poured
- 2 of the 3 lanes of concrete pavement placed

STAY CONNECTED



[@milwaukeepw](https://twitter.com/milwaukeepw)



[/milwaukeepw](https://www.facebook.com/milwaukeepw)



Milwaukee.gov/supportforbusiness

LOOKING AHEAD:

Southwest quadrant of Layton Ave. and Howell Ave.

- Continue pouring concrete roadway pavement, curb & gutter, sidewalk and driveway approaches
- Completion of this stage and open to traffic by Thanksgiving, weather dependent

Stage 2-Southbound lanes on S. Howell Ave.


- Continue pouring concrete roadway pavement, curb & gutter, sidewalk and driveway approaches
- Completion of this stage and open to traffic during the week of November 26th, weather dependent

Stage 3-S. Howell Ave.

- Finish pouring the concrete pavement, and curb & gutter in the turning lanes and median openings
- Short-term lane closures on South Howell Avenue in both north and southbound lanes while work is occurring
- Completion of this stage by December 4th, weather dependent

PROJECT CONTACTS

Tony Kotecki	Construction Supervisor	akotec@milwaukee.gov	414-708-3886
Megan O'Connor	Support for Business Liaison	moconnor@milwaukee.gov	414-708-1433



This material is available in alternative formats for individuals with disabilities upon request. Please contact the City of Milwaukee ADA Coordinator at (414) 286-3475 or ADACoordinator@milwaukee.gov. Provide a 72 hour advance notice for large print and 7 days for Braille documents.

