



SOUTH HOWELL AVENUE RECONSTRUCTION PROJECT

OCTOBER 2018

START DATE: July 16, 2018

ANTICIPATED COMPLETION: December 2018

OUR PROGRESS:

Completion of Stage 1-reconstruction of the northbound lanes on S. Howell Ave. and the northeast quadrant of E. Layton Ave. and S. Howell Ave.:

- Completed utility adjustments in the roadway
- Installed storm sewer manholes, inlets and pipes
- Finished underground electrical conduit and concrete base installation
- Poured concrete roadway pavement, driveway approaches and sidewalk

LOOKING AHEAD TO STAGE 2:

Begin the reconstruction of the southbound lanes on S. Howell Ave. and the intersection of W. Layton Ave. and S. Howell Ave.:

- Switch north and southbound traffic, with one lane in each direction, onto the newly constructed roadway during the week of October 8th, weather permitting
- Start removing existing southbound pavement
- Recycle existing concrete and asphalt pavement
- Start placing storm sewer manholes, inlets and pipes
- Begin excavation and place base course

CONSTRUCTION IMPACTS:

- Access to businesses, residences, and other properties will remain open
- Allow extra travel time due to lane closures and traffic delays
- On-street parking is restricted
- All work is weather dependent and subject to change

STAY CONNECTED



[@milwaukeedpw](https://twitter.com/milwaukeedpw)



[/milwaukeedpw](https://www.facebook.com/milwaukeedpw)




Milwaukee.gov/supportforbusiness



Photo of the newly reconstructed roadway, curb and sidewalk

PROJECT CONTACTS

Tony Kotecki	Construction Supervisor	akotec@milwaukee.gov	414-708-3886
Megan O'Connor	Support for Business Liaison	moconnor@milwaukee.gov	414-708-1433



This material is available in alternative formats for individuals with disabilities upon request. Please contact the City of Milwaukee ADA Coordinator at (414) 286-3475 or ADACoordinator@milwaukee.gov. Provide a 72 hour advance notice for large print and 7 days for Braille documents.

