



North 51st Boulevard Bridge over Lincoln Creek Construction Update September 14, 2017

The project is funded and managed by the Wisconsin Department of Transportation in conjunction with the City of Milwaukee Department of Public Works.

The North 51st Boulevard Bridge over Lincoln Creek replacement project, which began on June 12, 2017, is moving forward quickly after being hampered by rain and high water in Lincoln Creek earlier this year. The original bridge, built in 1959, has been removed.

During Stage 1 of the project, temporary shoring was placed in Lincoln Creek to divert the stream from the south half of the new bridge. Foundation work on the south side has been completed, including a multi-column pier and abutment on piles. Prior to switching the temporary shoring so that work can begin on the north half foundation piling, the contractor is performing embankment restoration work this week on the south half of the creek that will match the area around the bridge.

The project is on schedule and weather permitting, will be completed in December 2017.



South foundation piling installation.



Completed new south pier and embankment protection installation.

For additional information, contact:

Ryan Schindhelm	Project Engineer	rschindhelm@hntb.com	414-308-8025
Lynn Des Jardins	Construction Management Engineer	ldesj@milwaukee.gov	414-708-3885
Cecilia Gilbert	Support for Business Liaison	Cecilia.Gilbert@milwaukee.gov	414-708-2295

