ALL INVENTORIED AREAS & HOMOGENEOUS ZONES REPORT
(Sorted By Area ID)

Bldg. No.	Building Name	Area ID	H-Zone Code & ACBM Disposition		Homogeneous Zone/ Building Material Description	Notes/ Comments
1070	FINNEY LIBRARY	101	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIWL	(ASSUMED)	PIPE INSULATION, woolfelt larger than 6in.	
		Count 4				
		102	MZ1-CR1	(NON-ACBM)	CERAMIC TILE, 4in.x 4in. peach & GROUT	
			MZ1-MT1	(NON-ACBM)	MOSAIC TILE, tan/white & GROUT	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIACS	(ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	ABOVE CEILING, QUANTITY ESTIMATED
			TZ1-PIWS	(ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	ABOVE CEILING, QUANTITY ESTIMATED
		Count 5				
		103	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIWL	(ASSUMED)	PIPE INSULATION, woolfelt larger than 6in.	ABOVE CEILING, QUANTITY ESTIMATED
		Count 4				
		104	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIWS	(ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	ABOVE CEILING
		Count 3				

ALL INVENTORIED AREAS & HOMOGENEOUS ZONES REPORT
(Sorted By Area ID)

Bldg. No.	Building Name	Area ID	H-Zone Code & ACBM Disposition		Homogeneous Zone/ Building Material Description	Notes/ Comments
1070	FINNEY LIBRARY	105	MZ1-CPT	(NON-SUSPECT)	CARPETING	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		105A	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		107	MZ1-CT	(NON-ACBM)	CEILING TILE	
			MZ1-FTL	(ASSUMED)	FLOOR TILE, 12in.x 12in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 4				
		108	MZ1-CR2	(NON-ACBM)	CERAMIC TILE, 4in.x 4in. blue & GROUT	
			MZ1-MT2	(NON-ACBM)	MOSAIC TILE, green/white & GROUT	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIACS	(ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	ABOVE CEILING, QUANTITY ESTIMATED
			TZ1-PIWS	(ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	ABOVE CEILING, QUANTITY ESTIMATED
		Count 5				
		110	MZ1-CR3	(NON-ACBM)	CERAMIC TILE, 4in.x 4in. beige & GROUT	
			MZ1-MT3	(NON-ACBM)	MOSAIC TILE, tan/black & GROUT	

ALL INVENTORIED AREAS & HOMOGENEOUS ZONES REPORT
(Sorted By Area ID)

Bldg. No.	Building Name	Area ID	H-Zone Code & ACBM Disposition		Homogeneous Zone/ Building Material Description	Notes/ Comments
1070	FINNEY LIBRARY	110	SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		112	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		112A	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		113	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		114	MZ2-CPT	(NON-SUSPECT)	CARPETING	
			MZ2-CT	(NON-ACBM)	CEILING TILE	
			MZ2-DW	(NON-ACBM)	DRYWALL/GYPSUM BOARD	
			MZ2-STN	(NON-ACBM)	STONE & MORTAR	
			TZ2-PFIFL	(ASSUMED)	PIPE FITTING INSULATION [thermal cement], on fiberglass insulated lines larger than 6in.	
		Count 5				
		B1	MZ1-SB	(NON-ACBM)	SOUND BOARD, 4ft.x 8ft. sheets	

ALL INVENTORIED AREAS & HOMOGENEOUS ZONES REPORT
(Sorted By Area ID)

Bldg. No.	Building Name	Area ID	H-Zone Code & ACBM Disposition	Homogeneous Zone/ Building Material Description	Notes/ Comments
1070	FINNEY LIBRARY	B1	TZ1-PIACS (ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	
		Count 2			
		B2	MZ1-CBM (NON-ACBM)	CONCRETE BLOCK MORTAR	
			MZ1-SB (NON-ACBM)	SOUND BOARD, 4ft.x 8ft. sheets	
			TZ1-PIACS (ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	
			TZ1-PIWS (ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	
		Count 4			
		B3	MZ1-SB (NON-ACBM)	SOUND BOARD, 4ft.x 8ft. sheets	
			TZ1-PIACL (ASSUMED)	PIPE INSULATION, Air Cell larger than 6in.	
			TZ1-PIACS (ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	
			TZ1-PIACW (ASSUMED)	PIPE INSULATION, Air Cell sheet/wrap	
			TZ1-PIWS (ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	
		Count 5			
		B4	MZ1-B (NON-ACBM)	BRICK & MORTAR	
			MZ1-SB (NON-ACBM)	SOUND BOARD, 4ft.x 8ft. sheets	
		Count 2			
		B5	SZ1-P (NON-ACBM)	TROWELED-ON PLASTER	
		H1	MZ1-CT (NON-ACBM)	CEILING TILE	
			MZ1-FTL (ASSUMED)	FLOOR TILE, 12in.x 12in. & MASTIC	
			MZ1-STN (NON-ACBM)	STONE & MORTAR	
			MZ1-TRZZ (ASSUMED)	TERRAZZO	

ALL INVENTORIED AREAS & HOMOGENEOUS ZONES REPORT
(Sorted By Area ID)

Bldg. No.	Building Name	Area ID	H-Zone Code & ACBM Disposition		Homogeneous Zone/ Building Material Description	Notes/ Comments
1070	FINNEY LIBRARY	H1	MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 6				
		H2	MZ1-FTS	(ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	
			MZ1-VB	(NON-ACBM)	VINYL BASE	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
		Count 3				
		S1	MZ1-CBM	(NON-ACBM)	CONCRETE BLOCK MORTAR	
			MZ1-SB	(NON-ACBM)	SOUND BOARD, 4ft.x 8ft. sheets	
			SZ1-P	(NON-ACBM)	TROWELED-ON PLASTER	
			TZ1-PIACS	(ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	
			TZ1-PIWS	(ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	
		Count 5				

Count 76

RESPONSE OPTION SUMMARY-ALL POSITIVE H-ZONES (ACBM) & AREAS
(Sorted By H-Zone Codes)

Bldg. No.	Building Name	H-Zone Code & ACBM Disposition	Homogeneous Zone/ Bldg. Material Description	Area ID	Fri	Dam	1-7	Rch	Deb	Vib	Air	Response, Notes/Comments	Quantity
1070	FINNEY LIBRARY	MZ1-FTL (ASSUMED)	FLOOR TILE, 12in.x 12in. & MASTIC	107	N	N						O&M	
				H1	N	N						O&M	
		Count 2											
		MZ1-FTS (ASSUMED)	FLOOR TILE, 9in.x 9in. & MASTIC	101	N	N						O&M	
				103	N	N						O&M	
				104	N	N						O&M	
				105A	N	N						O&M	
				112	N	N						O&M	
				112A	N	N						O&M	
				113	N	N						O&M	
				H2	N	N						O&M	
		Count 8											
		MZ1-TRZZ (ASSUMED)	TERRAZZO	H1	N	N						O&M	
		TZ1-PIACL (ASSUMED)	PIPE INSULATION, Air Cell larger than 6in.	B3	N	N	5	N	N	N	N	5	40 LF
		TZ1-PIACS (ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	102	N	Y	1	N	Y	N	N	1D ABOVE CEILING, QUANTITY ESTIMATED	36 LF

REPORT11
POS-HZON

Page 1

RESPONSE OPTION SUMMARY-ALL POSITIVE H-ZONES (ACBM) & AREAS
(Sorted By H-Zone Codes)

Bldg. No.	Building Name	H-Zone Code & ACBM Disposition	Homogeneous Zone/ Bldg. Material Description	Area ID	Fri	Dam	1-7	Rch	Deb	Vib	Air	Response, Notes/Comments	Quantity
1070	FINNEY LIBRARY	TZ1-PIACS (ASSUMED)	PIPE INSULATION, Air Cell, 6in. or smaller	108	N	N	5	N	N	N	N	5	
												ABOVE CEILING, QUANTITY ESTIMATED	16 LF
				B1	N	N	5	N	N	N	N	5	
													7 LF
				B2	N	N	5	N	N	N	N	5	
													15 LF
				B3	Y	Y	1	Y	Y	N	N	F1RD	
													100 LF
				S1	N	N	5	N	N	N	N	5	
													1 LF
		Count 6											
		TZ1-PIACW (ASSUMED)	PIPE INSULATION, Air Cell sheet/wrap	B3	Y	Y	1	N	N	N	N	F1	
													165 SF
		TZ1-PIWL (ASSUMED)	PIPE INSULATION, woolfelt larger than 6in.	101	N	N	5	N	N	N	N	5	
													25 LF
				103	N	N	5	N	N	N	N	5	
												ABOVE CEILING, QUANTITY ESTIMATED	8 LF
		Count 2											
		TZ1-PIWS (ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	102	N	Y	1	N	Y	N	N	1D	
												ABOVE CEILING, QUANTITY ESTIMATED	30 LF

REPORT11
POS-HZON

Page 2

RESPONSE OPTION SUMMARY-ALL POSITIVE H-ZONES (ACBM) & AREAS
(Sorted By H-Zone Codes)

Bldg. No.	Building Name	H-Zone Code & ACBM Disposition	Homogeneous Zone/ Bldg. Material Description	Area ID	Fri	Dam	1-7	Rch	Deb	Vib	Air	Response, Notes/Comments	Quantity
1070	FINNEY LIBRARY	TZ1-PIWS (ASSUMED)	PIPE INSULATION, woolfelt, 6in. or smaller	104	N	N	5	N	N	N	N	5	
												ABOVE CEILING	
				108	N	N	5	N	N	N	N	5	
												ABOVE CEILING, QUANTITY ESTIMATED	16 LF
				B2	N	N	5	N	N	N	N	5	
													4 LF
				B3	N	N	5	N	N	N	N	5	
													50 LF
				S1	N	N	5	N	N	N	N	5	
													1 LF
		Count 6											
		TZ2-PFIFL (ASSUMED)	PIPE FITTING INSULATION [thermal cement], on fiberglass insulated lines larger than 6in.	114	N	N	5	N	N	N	N	5	
													2 EA

Count 28

REPORT11
POS-HZON

Page 3